EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Drains and Asphalting to Roads at HMT Layout 2nd Block and Somanna Garden in Ward No. 09 (Vidyaranyapura) in Vidyaranyapura Sub Division.
2	Amount of Work Portion	18,31,724.00
3	Estimated Cost	Rs. 20.00 Lakhs
4	Name of Contractor	Sri Ashok Kumar. R
5	Agreement No	EE/BTP/BBMP/ Ag No. 175/2019-20Date: 12.12.2019
6	No and date under which work order issued	EE/BTP/BBMP/WO/175/2019-20 Date: 12.12.2019
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	06-02-2020
9	Date of receipt of application in the sub division office	06-02-2020
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	445 Days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	Para(21) may be approved.

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division, Bangalore-97.

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Chief Engineer
Yelahanka Zone, Bangalore-92.